

Act ID	Activity Description	% Comp	Orig Dur	Current Start	Current Finish	RESP	2003												2004												2005			
							D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
Environmental																																		
+ EIR PREPARATION																																		
		100	56	10/01/01A	12/21/01A																													
+ EIR DRAFT																																		
		100	171	01/16/02A	09/19/02A																													
+ EIR FINAL																																		
		100	8	09/20/02A	10/01/02A																													
Programming, Master Plan & Bridging Documents																																		
+ PROGRAMMING																																		
		100	67	11/21/01A	03/04/02A																													
+ MASTER PLANNING & CONCEPT DESIGN																																		
		100	58	12/10/01A	02/05/02A																													
+ PRELIMINARY BRIDGING DOC'S (SCHEMATIC DESIGN)																																		
		100	123	02/01/02A	06/03/02A																													
+ BRIDGING DOCUMENTS																																		
		100	114	04/29/02A	08/20/02A																													
Labor Agreement																																		
+ PROJECT LABOR AGREEMENT																																		
		100	1,115	12/10/01A																														
Design-Builder Pre-Qualification Phase																																		
+ RFQ / SOQ																																		
		100	120	03/06/02A	08/22/02A																													
Proposal Phase																																		
+ SOLICITATION																																		
		100	140	05/01/02A	11/19/02A																													
CONSTRUCTION																																		
+ CAC - INTERIORS																																		
		100	51	10/06/03A	12/19/03A	IS/COM																												

2003												2004												2005					
D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A

Run Date 12/29/04 14:19
 Data Date 12/29/04



GC12

Sheet 1 of 9

**Solano County
 Government Center
 MASTER SCHEDULE**

Date	Revision	Checked	Approved
04/09/02	JFP Revised Dates Incorporated		

Act ID	Activity Description	% Comp	Orig Dur	Current Start	Current Finish	RESP	2003												2004												2005				
							2003												2004												2005				
							D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
DESIGN BUILD PHASE																																			
DESIGN COMPLETION / SYSTEMS CONFIRMATION																																			
+ Systems Confirmations																																			
		100	504	11/19/02A	11/29/04A																														
+ PERMITTING PROCESS																																			
		100	204	01/27/03A	11/17/03A																														
CONSTRUCTION																																			
+ MOBILIZATION, TEMP. PARKING & DEMO																																			
		100	180	01/10/03A	09/26/03A	DB																													
+ FOUNDATIONS																																			
		100	176	04/22/03A	01/05/04A	DB																													
PROBATION BUILDING																																			
Design Builder																																			
10109	Probation-Structure	100	32	07/28/03A	08/01/03A	DB																													
10111	Probation-Exteriors	100	92	09/02/03A	03/26/04A	DB	Probation-Exteriors																												
10115	Probation-Interiors	100	325	09/29/03A	12/23/04A	DB	Probation-Interiors																												
10117	Probation-Elevators & Equipment	100	124	09/29/03A	11/12/04A	DB	Probation-Elevators & Equipment																												
10113	Probation-Roof Level	100	16	10/01/03A	03/26/04A	DB	Probation-Roof Level																												
10119	Probation-Punch & Test	98	65	08/05/04A	12/29/04	DB	Probation-Punch & Test																												
10055	Probation-Zone 1 Cert. of Occupancy Flr 1	100	0		12/10/04A	DB	Probation-Zone 1 Cert. of Occupancy Flr 1 ◆																												
10057	Probation-Zone 2 Cert. of Occupancy Flr 2	100	0		12/10/04A	DB	Probation-Zone 2 Cert. of Occupancy Flr 2 ◆																												
+ ISD/Communications																																			
		100	279	10/08/03A	11/19/04A	IS/COM																													
+ MSF - Keller Group																																			
		100	185	11/26/03A	08/23/04A	KG																													
+ URS / County																																			
		100	81	12/19/03A	04/16/04A	SCO																													

2003												2004												2005						
D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M

Run Date 12/29/04 14:19
 Data Date 12/29/04

© Primavera Systems, Inc.

Early Bar
 Progress Bar

GC12

Sheet 2 of 9

**Solano County
 Government Center
 MASTER SCHEDULE**

Date	Revision	Checked	Approved
04/09/02	JFP Revised Dates Incorporated		

Act ID	Activity Description	% Comp	Orig Dur	Current Start	Current Finish	RESP	2003												2004												2005				
							2003												2004												2005				
							D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
PARKING STRUCTURE																																			
Design Builder																																			
10045	Parking Structure-Submittals & Mock-ups	100	112	02/17/03A	04/01/04A	DB	[Bar]												Parking Structure-Submittals & Mock-ups																
10046	Parking Structure-Structure	100	122	09/29/03A	06/21/04A	DB	[Bar]												Parking Structure-Structure																
10195	Parking-Chevron Complete Foundation Sleeves	100	10	11/03/03A	11/26/03A	DBT																													
10064	Parking Structure-Interiors	95	110	12/12/03A	01/05/05	DB	[Bar]												Parking Structure-Interiors																
10060	Submittal Final Punchlist & Project Closeout	95	32	04/02/04A	12/30/04	DB													Submittal Final Punchlist																
10062	Parking Structure-Exteriors	95	35	05/19/04A	12/30/04	DB	[Bar]												Parking Structure-Exteriors																
10048	Parking Structure-Stair Tower	100	35	08/02/04A	11/12/04A	DB													[Bar]												Parking Structure-Stair Tower				
10108	Parking Structure-Certificate of Occupancy	0	0		12/28/04*	DB													[Bar]												Parking Structure-Certificate of Occupancy				
10066	Parking Structure-Elevators	100	45		11/12/04A	DB													[Bar]												Parking Structure-Elevators				
10068	Parking Structure-Punch & Test	85	9	12/29/04*	12/29/04	DB													[Bar]												Parking Structure-Punch & Test				
10086	Parking - Testing Alarms & Telephones	100	4		11/12/04A	DB													[Bar]												Parking - Testing Alarms & Telephones				
Tenant Occupancy																																			
10118	Parking Structure-Ready for County Use	100	0		11/15/04A	SCO													[Bar]												Parking Structure-Ready for County Use				
CAC - BUILDING SHELL																																			
+ Design Builder																																			
		100	438	02/17/03A	11/15/04A	DB	[Bar]																												
CAC - INTERIORS																																			
Design Builder																																			
10240	Prepare Schematic Floor Plans	100	1	11/19/02A	05/21/03A	DB																													
10245	Tenant Reviews & Approval of Schematic Plans	100	10	06/02/03A	06/04/03A	DB																													
10250	Finalize Designs of Security/Finishes/Casework	100	35	06/05/03A	08/15/03A	DB																													
10255	Review/Approval Security, Finishes & Casework	100	16	06/30/03A	09/09/03A	URS/SC																													
10305	Prepare Composite "TI" Space Plan	100	15	08/25/03A	02/23/04A	DB	[Bar]												Prepare Composite "TI" Space Plan																
10605	CAC - Main Lobby & Entry Lobby	100	232*	01/26/04A		DB	[Bar]												CAC - Main Lobby & Entry Lobby																
10525	CAC 2nd Floor Framing/Drywall/Interiors/Misc	90	242*	02/16/04A	01/31/05	DB	[Bar]												CAC 2nd Floor Framing/Drywall/Interiors/Misc																

2003												2004												2005						
D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M

Run Date 12/29/04 14:19
 Data Date 12/29/04



GC12 Sheet 3 of 9

**Solano County
 Government Center
 MASTER SCHEDULE**


Date	Revision	Checked	Approved
04/09/02	JFP Revised Dates Incorporated		

Act ID	Activity Description	% Comp	Orig Dur	Current Start	Current Finish	RESP	2003												2004												2005											
							D J F M A M J J A S O N D												D J F M A M J J A S O N D												D J F M A M J J A S O N D											
Preliminary Move-In Activities																																										
2220	Confirm Existing Furniture Accomodations	100	63	10/06/03A	01/02/04A	BCS	Confirm Existing Furniture Accomodations																																			
2245	Identify/Confirm Filing Sys & Storage Rm Req	100	42	10/06/03A	02/06/04A	BCS	Identify/Confirm Filing Sys & Storage Rm Req																																			
2275	Create Mover RFP, Solicit, Select, Award	100	63	02/16/04A	05/14/04A	BCS	Create Mover RFP, Solicit, Select, Award																																			
2280	Provide Landlords w/ written Notice of Move	100	0	05/07/04A		BCS	Provide Landlords w/ written Notice of Move																																			
2310	Develop Move Packet	100	21	05/18/04A	06/16/04A	BCS	Develop Move Packet																																			
2300	Provide Change of Address to Post Office	100	0	06/01/04A		BCS	Provide Change of Address to Post Office																																			
2330	Develop and Manage FF&E Dock/Elevator	100	127	06/07/04A	09/10/04A	BCS	Develop and Manage FF&E Dock/Elevator																																			
2305	Establish Date for Final Seating Plan Revisions	90	24	06/17/04A	12/30/04	BCS	Establish Date for Final S																																			
2265	Recommend to Steering Com. Prelim Move-In Seq.	100	0	07/01/04A		BCS	Recommend to Steering Com. Prelim Move-In Seq.																																			
Actual Move-In Activities																																										
2335	ISD (Data Center)	100	2		11/27/04A	BCS	ISD (Data Center)																																			
2340	CAO / IS - 601 Kentucky Street	100	16		11/27/04A	BCS	CAO / IS - 601 Kentucky Street																																			
2345	Board of Supervisors - 580 Texas Street	100	4		11/15/04A	BCS	Board of Supervisors - 580 Texas Street																																			
2350	County Administrator's Office - 580 Texas Street	100	4		11/15/04A	BCS	County Administrator's Office - 580 Texas Street																																			
2355	County Counsel - 580 Texas Street	100	4		11/15/04A	BCS	County Counsel - 580 Texas Street																																			
2360	County Counsel - 600 Texas Street	100	4		11/15/04A	BCS	County Counsel - 600 Texas Street																																			
2410	ISD (ACS) - 601 Kentucky	5	3	11/26/04A	12/31/04	BCS	ISD (ACS) - 601 Kentucky																																			
2365	Probation - 1955 W. Texas Street	100	3	12/10/04A	12/13/04A	BCS	Probation - 1955 W. Texas Street																																			
2370	Probation - 2333 Courage Drive	100	3	12/10/04A	12/13/04A	BCS	Probation - 2333 Courage Drive																																			
2390	Transportation - 333 Sunset Avenue, Suisun	0	3	01/14/05*	01/16/05	BCS	Transportation - 333 Sunset Avenue, Suisun																																			
2395	Environmental Management Department	0	3	01/14/05	01/16/05	BCS	Environmental Management Department																																			
2375	District Attorney / Criminal - 600 Union Avenue	0	3	01/21/05*	01/23/05	BCS	District Attorney / Criminal - 600 Union Avenue																																			
2380	Veterans Services - 711 Empire Stree	0	3	01/21/05	01/23/05	BCS	Veterans Services - 711 Empire Stree																																			
2385	Dist. Attorney / Investigations - 501 Texas St	0	3	01/21/05	01/23/05	BCS	Dist. Attorney / Investigations - 501 Texas St																																			
2400	Human Res. / Risk Mgmt - 580 Texas Street	0	3	02/18/05*	02/20/05	BCS	Human Res. / Risk Mgmt - 580 Texas Street																																			

2003												2004												2005														
D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D

Run Date 12/29/04 14:19
 Data Date 12/29/04

© Primavera Systems, Inc.



GC12

Sheet 6 of 9

**Solano County
Government Center
MASTER SCHEDULE**

Date	Revision	Checked	Approved
04/09/02	JFP Revised Dates Incorporated		

